Project Name	ID	Year	Funding at YE23	In-Year Approval	Total Funding	Spending 2024 T1	T1 Balance	Closeout in T1 (Yes/No)	Under/(Over) Budget for closeout	Project Progress Notes	Completing Timeline (Year)	Completing Timeline (Period)
Global - CLT												
A.13 Waterfront Centre	22C-PW-B13	2022	395,500		395,500	-	-	Yes	395,500	Project closed-out. Working with VALE to repurpose initative. Future decision of Council projected through the 2025 Capital and Related Project Budget.	2024	T1
F.3 Council Composition Review	23C-LS-BF3	2023	50,000	30,000	80,000	-	80,000	No		In progress, subject matter expert retained	2024	Т3
West Street Hydro Lines	23C-PW-R10	2023	1,630,000	55,330	1,685,330	513,888	1,171,442	No		Currently under design with construction to start in	2025	T2
Subtotal for Corporate Leade	rship Team		2,075,500	85,330	2,160,830	513,888	1,251,442		395,500	Fall		
California Io. Co. porato 2000			_,0:0,000	00,000	_,:00,000	0.10,000	1,201,112		333,333			
Economic Development												
Community Impro Plans Review	21C-ED-R47	2021	5,478		5,478	10,876		Yes	(5,398)	Project completed	2024	T1
Welland St Site Remediation	21C-PW-B29	2021	128,484		128,484	-	128,484	No		Finalizing an agreement with the external vendor in the next 2 months, which will determine the utilization of the funds.	2024	T2
F.7 Development Charge Review	22C-LS-B50	2022	45,304		45,304	36,531	8,773	No		Project on track, should be complete by Q4/2024	2024	Т3
D.1 Cemetery Land Acquisition(2023)	22C-CE-B85	2023	300,330		300,330	-	300,330	No		Ongoing negotiation with property owners	2024	Т3
Industrial Land Readiness	24C-ED-BD1	2024	300,000		300,000	2,862	297,138	No		More work to do at Stonebridge and Invertose. Project may go under budget.	2024	Т3
East Side Employment Lands Report 2024-47	24C-ED-R01	2024		550,000	550,000	15,270	534,730	No		Design underway. 40% submission to be received in June	2026	Т3
Subtotal for Economic Develo	pment		779,596	550,000	1,329,596	65,539	1,269,455		(5,398)			
Communications												
E.5 Main Street Banners	22C-PW-B40	2022	13,101		13,101	73	13,028	No		Curtis transferred budget to communications	2024	T2
H.1 Service Club Sign #C Public Education Campaign	22C-PW-B62 22C-WW-R08	2022 2022	15,000 30,000		15,000	-	15,000	No No		Working with service clubs currently Currently in development	2024 2024	T3 T3
Subtotal for Communications		2022	58,101	-	30,000 58,101	73	30,000 58,028	No	-	Currently in development	2024	13
Subtotal for Communications			30,101	-	30,101	13	30,020		_			
Corporate Services												
C.1 IT Evergreening	23C-IT-BC1	2023	23,799	- 23,799	-	-	-	Yes		Remaining funds transfer to 24C-IT-BC3	2024	T2
C.2 Meeting Room Upgrades	23C-IT-BC2	2023	90,385		90,385	65,430	24,955	No		Wraping up some loose ends	2024	T2
C.3 Facilities Security System	23C-IT-BC3	2023	125,000		125,000	344	124,656	No		Assessing technologial options	2025	T2
C.8 Video Surveillance Program	23C-IT-BC8	2023	128,696	- 128,696	-	-	-	Yes		Remaining funds transfer to 24C-IT-BC4	2025	Т3
B.4 Records Management	22C-LS-B17	2022	110,000		110,000	-	110,000	No		Investigating Stone Share as file architect	2025	Т3
Enterprise Resource Planning	24C-IT-BC2	2024	1,240,000	23,799	1,263,799	220,815	1,042,983	No		Project commencing	2025	T2
IT Evergreening	24C-IT-BC3	2024	150,000		150,000	-	150,000	No		Purchase planning	2024	Т3
Video Surveilance Program	24C-IT-BC4	2024	75,000	128,696	203,696	-	203,696	No		Identifying locations for RFP, Nickel Beach cameras to be live in T2	2024	Т3
Develop and Optimize GIS	24C-IT-BG1	2024	500,000		500,000		500,000	No		Moving forward following approval of AMP	2025	Т3
Subtotal for Corporate Service	es		2,442,880	-	2,442,880	286,589	2,156,290		-			

Community Safety											
C.5 By-Law System Replacement	23C-IT-BC5	2023	48,035		48,035	-	48,035	No	Working with CityWide	2024	Т3
Digital Radio System	24C-IT-BC1	2024	600,000		600,000	3,810	596,190	No	Funding of 150,000 accumulating 2024-2027	2027	Т3
Fire Training Area	24C-FA-BA6	2024	65,000		65,000	-	65,000	No	In progress / on-hold during interim Chief phase, potential to look at Ministry funding to increase budget to 100,000	2025	Т3
Subtotal for Community Saf	ety		713,035	-	713,035	3,810	709,225		-		
Planning											
C.4 Citywide - Planning Module	23C-IT-BC4	2023	22,000		22,000	-	22,000	No	Working with Citywide to implement this year	2024	Т3
F.1 Official Plan + DC Study	23C-LS-BF1	2023	216,419		216,419	19,863.55	196,555.65	No	The project is underway with engagement component.	2025	Т3
Subtotal for Planning			238,419	-	238,419	19,864	218,556		-		
Libron											
Library K.2 Library Elevator Moderniza	23C-LB-BK2	2023	148,881		148,881	82,386	66,495	No	In progress, contractor is working on it	2024	T3
Existing Stairway Replacement	24C-LB-BK1	2024	32,500		32,500	-	32,500	No	Obtaining contractor, may need customized parts and materials	2024	Т3
Exterior Double-door Rplc	24C-LB-BK2	2024	8,000		8,000	_	8,000	No	Design phase, exploring options	2024	T2
Skylight Above Atrium Rplc	24C-LB-BK3	2024	20,000		20,000	-	20,000	No	Have a contractor coming in to do the site visit, inspection and quote in June	2024	Т3
UV Coating for Windows	24C-LB-BK4	2024	5,000		5,000	-	5,000	No	Secured contractor, awaits for work to start	2024	T2
Auditorium Floor Repairing	24C-LB-BK5	2024	5,000		5,000	-	5,000	No	Design phase, original determined material and scope of the project might be changed	2024	Т3
Subtotal for Library			219,381	-	219,381	82,386	136,995		-		
Museum											
N.1 Delta Y System Conversion	22C-MU-B78	2022	47,128		47,128	-	47,128	No	Completed. Need to process invoices	2024	Т3
N.3 Theatre Entrance Roof	22C-MU-B80	2022	18,686		18,686	4,315	14,370	No	Assessing Leaks	2024	Т3
L.1 Carriage House Restoration	23C-MU-BL1	2023	3,793		3,793	-		Yes	3,793 Project completed	2024	T1
L.2 Exhibit Cases	23C-MU-BL2	2023	1,826		1,826	-		Yes	1,826 Project completed	2024	T1
M.1 Roselawn Interior	23C-RL-BM1	2023	18,432		18,432	17,389	1,043	No	window to safely access roof	2024	Т3
M.2 Roselawn Flooring	23C-RL-BM2	2023	13,673		13,673	1,176	12,498	No	Reviewing Options	2024	Т3
Archives Improvements	24C-MU-BL1	2024	15,000		15,000	-	15,000	No	Stucco roof and carpet replacement. Job Awarded	2024	Т3
Resource Centre Improvements	24C-MU-BL2	2024	12,500		12,500	-	12,500	No	Quotes obtained - drop ceiling lighting and door	2024	Т3
Museum Capital Improvements	24C-MU-BL3	2024	55,000		55,000	-	55,000	No	Quotes obtained - structural engineer to be hired	2024	Т3
Roselawn Capital Improvements	24C-MU-BL4	2024	185,000		185,000	17,177	167,823	No	Procurement evalutation in progress. Design completed.	2024	Т3
Lighthouse Capital Improvement	24C-MU-BL5	2024	5,000		5,000	_	5,000	No	Work completed. Awaiting invoice processing	2024	T2
Museum Digital Communication	24C-MU-BL6	2024	12,000		12,000	_	12,000	No	Stephanie to continue purchasing equipment	2024	Т3
Subtotal for Museum			388,038	-	388,038	40,056	342,362		5,619		

Self-Sustaining Entities

Q.5 Dredging Project Planning	22C-MA-B90	2022	82,680		82,680	-	82,680	No	Consultant to be retained to assist with design/approvals. Constructio in Fall
Marina Building Improvements	22C-MA-R25	2022	24,209		24,209	20,206	4,003	No	projects are in progress and are targeted to be completed by Q4
Marina Security Upgrade	22C-MA-R26	2022	43,250		43,250	-	43,250	No	projects are in progress and are targeted to be completed by Q4 T3
Marina Walkway Lighting	24C-PA-BE3	2024	40,000		40,000	-	40,000	No	Project completed, awaits for invoices 2024 T2
Cemetery Maintenance Area	24C-CE-BF1	2024	75,000		75,000	-	75,000	No	Looking to time work with the assuming of additional cemetary. Report coming to Council in 2025 T3.
Subtotal for Self-Sustaining	Entities		265,139	-	265,139	20,206	244,933		-
Public Works									
Active Transportation Masterplan	20O-PW-L51	2020	40,430		40,430	18,668	21,762	No	Draft report circulated - public survey required 2024 T3
PC Operations Centre Upgrades	20C-PW-L39	2020	95,470		95,470	5,374	90,097	No	Completing minor repairs/painting and security upgrades T3
Urban Forest Management Plan	20O-PW-L45	2020	89,982		89,982	50,066	39,916	No	Finalizing report 2024 T2
VHWC Air Removal Unit	21C-PW-B14	2021	20,978		20,978	24,726		Yes	(3,747) Project completed 2024 T1
Infrastructure Needs Studies	21C-PW-B22	2021	73,357		73,357	35,844		Yes	37,513 Project completed 2024 T1
Erie St Wtmain Replacement Project	21C-PW-R48	2021	415,100		415,100	4,792		Yes	410,307 Project completed 2024 T1
Project Management Consulting	210-PW-R41	2021	39,717		39,717	37,399		Yes	2,317 Project completed 2024 T1
B.5 CH 2nd Floor Furniture	22C-LS-B18	2022	35,000		35,000	-	35,000	No	Mary Murray working with Beaties to complete 2024 T3
A.3 CH Fire Panel Replacement	22C-PW-B03	2022	5,612		5,612	7,530		Yes	(1,919) Project completed 2024 T1
A.7 VHWC Tile Replacement	22C-PW-B07	2022	36,869		36,869	20,400	16,469	No	Work is done. Invoices processing 2024 T2
A.12 CH AODA renovation	22C-PW-B12	2022	122,514		122,514	21,625	100,888	No	Work scheduled for summer 2024 T3
C.2 Route Patrol Software	22C-PW-B29	2022	15,265		15,265	-		Yes	15,265 Project cancelled, grant not achieved 2024 T1
E.2 Welland St to Beach Trail	22C-PW-B37	2022	459,426		459,426	11,248	448,178	No	Project working through design. Scope changes added to include portions of roadway
E.6 Promenade Improvements	22C-PW-B41	2022	123,798		123,798	-	123,798	No	Account remain open, awaits West Street Hydro line project T3
E.7 Lock 8 Park Improvements	22C-PW-B42	2022	250,000		250,000	7,937	242,063	No	Masterplan sent to council and approved 2025 T3
E.8 Lockview Park Construction	22C-PW-B43	2022	337,376	600,000	937,376	15,764	921,613	No	Construction to begin this summer 2025 T2
F.3 Marina & PC Grain Seawall	22C-PW-B46	2022	60,000		60,000	24,321	35,679	No	Joe and Eliza to review final report - inspection and report completed 2024 T3
F.4 Phase 2 Building Condition	22C-PW-B47	2022	30,572		30,572	51,300		Yes	(20,728) Project completed 2024 T1
G.1 Street Light Repairs	22C-PW-B52	2022	36,227		36,227	11,300		Yes	24,927 Project completed 2024 T1
G.3 Rail Crossing Safety	22C-PW-B54	2022	104,047		104,047	-	104,047	No	Discussing with rail operator 2024 T3
G.8 OSIM Culvert and Structure	22C-PW-B59	2022	123,665		123,665	13,978	109,688	No	Design of Wignell and Eagle Marsh Bridge in Progress 2024 T3
2022-73 Lion's Field Streetscape	22C-PW-R04	2022	290,000		290,000	-	290,000	No	Construction to start in June 2024 T3
Wayfindings	22C-PW-R24	2022	55,330 -	55,330	-	-	-	Yes	Transfer grant funding to West Street Hydro Lines project 23C-PW-R10 for poles and lights
B.4 Pre-commitment for Fleet Rplc (2023)	22C-PW-B20	2023	1,188,562		1,188,562	336,459	852,103	No	Waiting on delivery of 2 dump trucks 2025 T1
A.2 VHWC Thermal Window Film	23C-FA-BA2	2023	22,000		22,000	1,979		Yes	20,021 Project completed 2024 T1
A.3 Committee Rm 3 Refurbish	23C-FA-BA3	2023	23,000		23,000	4,040	18,960	No	In progress, work has begun 2024 T3

F F F F F F F F F F												
Part	E.1 Playgroung Rplc - Victoria	23C-PA-BE1	2023	34,141		34,141	-	34,141	No	· · · · · · · · · · · · · · · · · · ·	2024	Т3
Control Charge Cont	E.2 PC Sign Renewal (2023)	22C-PW-B63	2023	118,877	172,800	291,677	38,896	252,781	No	Construction underway	2024	Т3
2.5 Per Comment (Comment (Co	F.2 Infra Need Study- Non-Core	23C-PW-BF2	2023	272,813		272,813	47,978	224,835	No	Working with consultant	2024	Т3
2.22 Set VIMIC Rout Flaguar 20.0 PM Rice 20.02 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08 82.08	G.1 Culvert Design	23C-PW-BG1	2023	634,107		634,107	11,112	622,994	No	Construction to be paid through account	2024	Т3
Purpose Death Reside 20C PV R05 202 416,077 416,072 1,470 414,002 No Desging to alse place files surres—Constitution in 70D	-	23C-PW-BG3	2023	30,000		30,000	-	30,000	No	•	2025	T2
Purpose Death Reside 20C PV R05 202 416,077 416,072 1,470 414,002 No Desging to alse place files surres—Constitution in 70D	2022 OF VILIMIC Boof Bonois	22C DW D02	2022	02.266		02.266		02.266	No	Demaining Invaigned to be noid through appoint	2024	TO
Peans Pean	2023-06 VHWC Rooi Repair	23C-PVV-RU2	2023	92,300		92,300	-	92,300	INO	Remaining invoices to be paid through account	2024	12
No. Periodic Science Perio	Sugarloaf Archeological Resrch	23C-PW-R05	2023	416,072		416,072	1,470	414,602	No	On-going	TBD	TBD
Part		23C-PW-R09	2023	1 000 000		1 000 000	30.676	969 324	No	Design to take place this summer. Construction in	2024	Т3
Commonweigner Commonweigne	Remediation	200111100	2020	1,000,000		1,000,000	00,070	000,021	110	Fall	2021	
Nat Zero Sustling Feath Study 24CF-R-BA3 2024 100,000 100,000 17,001 73,449 No More Complete. Available private pri private private private private private private private private	VHWC Energy Audit/Feasib Study	24C-FA-BA1	2024	100,000		100,000	-	100,000	No		2024	Т3
Nat Zero Sustling Feath Study 24CF-R-BA3 2024 100,000 100,000 17,001 73,449 No More Complete. Available private pri private private private private private private private private	CH Energy Audit/Feas Study	24C-FA-BA2	2024	80,000		80,000	_	80,000	No	Being completed with Vale audit	2024	Т3
Very Name Filling Station 24C-FA-BAAS 224 25,000 25,000 17,651 7,349 No Work complete. Availing involves 2224 73 73 73 73 74 75 74 75 74 75 74 75 75	**			•			_	•		· ·		
Peerlis Infrastructure 24C-PA-BAS 2024 135,000 135,000 1,05,000 15,366 130,945 No		24C-FA-BA4					17,651			·	2024	T2
Febre Replacement 24C-PL-BB 2024 1,196,000 1,195,000 1,390,000 1,390,000 No Report owning Group 2024 T3	· ·											
Panelsee Gates	Events Infrastructure	24C-FA-BA5	2024	135,000		135,000	4,055	130,945	No		2024	Т3
Road Ends at Lake 24-CP-R-BE2 2124 100.000 100,000 - 100,000 No Report completed throughout year 2024 T3 Annual Roads Resurfacing 24-CR-BH1 2024 1,543,680 1,543,680 39,604 1,504,076 No Construction to be completed throughout year 2024 T3 Annual Sidewalk Program 24-CR-BH2 2024 600,000 600,000 80,000 No Construction to be completed throughout year 2024 T3 Caldidarial Replacement 24-CR-BH2 2024 90,000 90,000 No Construction to be completed throughout year 2024 T3 Subtotal for Public Works 1 10,961,352 717,470 11,678,822 995,427 10,199,439 483,956	Fleet Replacement	24C-FL-BB1	2024	1,195,000		1,195,000	15,366	1,179,634	No	Roads and Water to approve equipment	2024	Т3
Rate	Tenessee Gates	24C-PA-BE1	2024	300,000		300,000	-	300,000	No	· · · · · · · · · · · · · · · · · · ·	2024	Т3
Annual Roads Resurfacing 24C-RD-BH1 2024 1,543,680 1,543,680 39,604 1,504,076 No Construction to be completed throughout year 2024 13 Annual Sidewalk Program 24C-RD-BH2 2024 600,000 600,000 - 90,000 No Construction to be completed throughout year 2024 13 Subtotal for Public Works 1 10,961,382 717,470 11,678,822 995,427 10,199,439 483,956 Rates	Road Ends at Lake	24C-PA-BF2	2024	100 000		100 000	_	100 000	No		2025	T2
Annual Sidewalk Program				*				ŕ				
Construction to be completed throughout year 2024 73 30 30 30 30 30 30 30	<u> </u>			, ,						· · · · · · · · · · · · · · · · · · ·		
Rates L1 Neff St Outlet Retrofit 22C-SS-B64 2022 383,617 425,000 808,617 10,505 798,112 No Construction to be completed in Summer 2024 13	•			*			,	•		· · · · · · · · · · · · · · · · · · ·		
Nates 1.1 Neff St Outlet Retrofit 22C-SS-B64 2022 383,617 425,000 808,617 10,505 798,112 No Construction to be completed in Summer 2024 T3	·	240-110-0114	2027	50,000		00,000		00,000	110			
1.1 Neff St Outlet Retrofit 22C-SS-B64 2022 383,617 425,000 808,617 10,505 798,112 No Construction to be completed in Summer 2024 T3	Subtotal for Public Works			10 961 352	717 470	· .	995 427	10 199 439				
1.4 + J.2 CLI-ECAs Studies 22C-SS-B67 2022 76,216 76,216 4,173 72,043 No Project ongoing 2024 T3 1.6 Storm Pond Cleaning & Mine 22C-SS-B68 2022 73,840 73,840 23,105 50,735 No Report to be completed in Summer 2024 T2 1.1 Storm Outlet Backflow Ctr 23C-SS-BH1 2023 300,000 300,000 1,420 298,580 No Contract Underway 2024 T3 1.2 Storm Inventory and Condit 23C-SS-BH2 2023 456,123 456,123 456,123 61,117 395,006 No CCTV Scheduled to start 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024	Subtotal for Public Works			10,961,352	717,470	· .	995,427	10,199,439				
1.4 + J.2 CLI-ECAs Studies 22C-SS-B67 2022 76,216 76,216 4,173 72,043 No Project ongoing 2024 T3 1.6 Storm Pond Cleaning & Mine 22C-SS-B68 2022 73,840 73,840 23,105 50,735 No Report to be completed in Summer 2024 T2 1.1 Storm Outlet Backflow Ctr 23C-SS-BH1 2023 300,000 300,000 1,420 298,580 No Contract Underway 2024 T3 1.2 Storm Inventory and Condit 23C-SS-BH2 2023 456,123 456,123 456,123 61,117 395,006 No CCTV Scheduled to start 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024 2024				10,961,352	717,470	· .	995,427	10,199,439				
L6 Storm Pond Cleaning & Minc 22C-SS-B69 2022 73,840 73,840 23,105 50,735 No Report to be completed in Summer 2024 T2	Rates	22C-SS-B64	2022		•	11,678,822	<u> </u>		No	483,956		
H.1 Storm Outlet Backflow Ctr 23C-SS-BH1 202 300,000 300,000 1,420 298,580 No Contract Underway 2024 T3 H.2 Storm Inventory and Condit 23C-SS-BH2 202 456,123 456,123 61,117 395,006 No Contract Underway 2024 T3	Rates I.1 Neff St Outlet Retrofit			383,617	•	11,678,822 808,617	10,505	798,112		Construction to be completed in Summer	2024	Т3
H.2 Storm Inventory and Condit 23C-SS-BH2 2023 456,123 456,123 456,123 61,117 395,006 No working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start H.3 Coastal Engineering Svcs 23C-SS-BH3 2023 50,000 50,000 - 50,000 No Joe to meet with Alana, Laura to retain consultant to investigate Master Servicing Plan 24C-SS-R12 2024 200,000 200,000 - 200,000 No Project to begin in T2 2025 T2 Flow Monitoring Program 24C-SS-R13 2024 100,000 100,000 - 100,000 - 100,000 No AMG work ongoing 2024 T3 C.6 WT/WW Digital System 23C-IT-BC6 2023 50,000 50,000 - 50,000 No Determining scope of work 2024 T3 C.7 AMI Meter Reading 23C-IT-BC7 2023 95,756 95,756 54,244 41,512 No Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). J.2 Watermain Rpic (2 of 5) 2023 22C-WW-B73 2023 4,823,814 4,823,814 126,445 4,697,369 No Construction to begin in T2 2025 T2 New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 45,000 - 250,000 No Quote for work has been requested 2024 T3 Al Leak Detection Devices 24C-WT-R03 2024 150,000 150,000 - 150,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies	22C-SS-B67	2022	383,617 76,216	•	808,617 76,216	10,505 4,173	798,112 72,043	No	Construction to be completed in Summer Project ongoing	2024 2024	T3 T3
H.3 Coastal Engineering Svcs 23C-SS-BH3 2023 50,000 50,000 - 50,000 - 50,000 No Joe to meet with Alana, Laura to retain consultant to investigate in Flow Monitoring Program 24C-SS-R12 2024 200,000 200,000 - 200,000 No Project to begin in T2 2025 T2 Flow Monitoring Program 24C-SS-R13 2024 100,000 100,000 - 100,000 No AMG work ongoing 2024 T3 C.6 WT/WW Digital System 23C-IT-BC6 2023 50,000 50,000 - 50,000 No Determining scope of work 2024 T3 C.7 AMI Meter Reading 23C-IT-BC7 2023 95,756 95,756 54,244 41,512 No Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). J.2 Watermain Rplc (2 of 5) 2023 22C-WW-B73 2023 4,823,814 4,823,814 126,445 4,697,369 No Construction to begin in T2 2025 T2 New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 45,000 - 45,000 No Quote for work has been requested 2024 T3 2024 Water Master Plan 24C-WT-R02 2024 250,000 250,000 - 250,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R03 2024 50,000 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc	22C-SS-B67 22C-SS-B69	2022 2022	383,617 76,216 73,840	•	808,617 76,216 73,840	10,505 4,173 23,105	798,112 72,043 50,735	No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer	2024 2024 2024	T3 T3 T2
Master Servicing Plan 24C-SS-R12 2024 200,000 200,000 - 200,000 No Project to begin in T2 2025 T2 Flow Monitoring Program 24C-SS-R13 2024 100,000 100,000 - 100,000 No AMG work ongoing 2024 T3 C.6 WT/WW Digital System 23C-IT-BC6 2023 50,000 50,000 - 50,000 No Determining scope of work 2024 T3 C.7 AMI Meter Reading 23C-IT-BC7 2023 95,756 954,244 41,512 No Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). J.2 Watermain Rplc (2 of 5) 2023 22C-WW-B73 2023 4,823,814 4,823,814 126,445 4,697,369 No Construction to begin in T2 2025 T2 New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 45,000 - 45,000 No Quote for work has been requested 2024 T3 2024 Water Master Plan 24C-WT-R02 2024 250,000 250,000 - 250,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr	22C-SS-B67 22C-SS-B69 23C-SS-BH1	2022 2022 2023	383,617 76,216 73,840 300,000	•	808,617 76,216 73,840 300,000	10,505 4,173 23,105 1,420	798,112 72,043 50,735 298,580	No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway	2024 2024 2024 2024 2024	T3 T3 T2 T3
Master Servicing Plan 24C-SS-R12 2024 200,000 200,000 - 200,000 No Project to begin in T2 2025 T2 Flow Monitoring Program 24C-SS-R13 2024 100,000 100,000 - 100,000 No AMG work ongoing 2024 T3 C.6 WT/WW Digital System 23C-IT-BC6 2023 50,000 50,000 - 50,000 No Determining scope of work 2024 T3 C.7 AMI Meter Reading 23C-IT-BC7 2023 95,756 95,756 54,244 41,512 No Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). J.2 Watermain Rplc (2 of 5) 2023 2C-WW-B73 2023 4,823,814 4,823,814 126,445 4,697,369 No Construction to begin in T2 2025 T2 New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 45,000 - 45,000 No Quote for work has been requested 2024 T3 2024 Water Master Plan 24C-WT-R02 2024 250,000 250,000 - 250,000 No To start in September 2025 T2 Al Leak Detection Devices 24C-WT-R03 2024 150,000 150,000 - 50,000 No Work scheduled for Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr	22C-SS-B67 22C-SS-B69 23C-SS-BH1	2022 2022 2023	383,617 76,216 73,840 300,000	•	808,617 76,216 73,840 300,000	10,505 4,173 23,105 1,420	798,112 72,043 50,735 298,580	No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete.	2024 2024 2024 2024 2024	T3 T3 T2 T3
Flow Monitoring Program 24C-SS-R13 2024 100,000 100,000 - 100,000 - 50,000 - 50,000 - 50,000 No Determining scope of work 2024 T3 C.7 AMI Meter Reading 23C-IT-BC7 2023 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 9	Rates 1.1 Neff St Outlet Retrofit 1.4 + J.2 CLI-ECAs Studies 1.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2	2022 2022 2023 2023	383,617 76,216 73,840 300,000 456,123	•	808,617 76,216 73,840 300,000 456,123	10,505 4,173 23,105 1,420 61,117	798,112 72,043 50,735 298,580 395,006	No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start	2024 2024 2024 2024 2024	T3 T3 T2 T3
C.6 WT/WW Digital System 23C-IT-BC6 2023 50,000 50,000 - 50,000 No Determining scope of work 2024 T3 C.7 AMI Meter Reading 23C-IT-BC7 2023 95,756 95,756 54,244 41,512 No Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). J.2 Watermain Rplc (2 of 5) 2023 22C-WW-B73 2023 4,823,814 4,823,814 126,445 4,697,369 No Construction to begin in T2 2025 T2 New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 45,000 - 45,000 No Quote for work has been requested 2024 T3 2024 Water Master Plan 24C-WT-R02 2024 250,000 250,000 - 250,000 No To start in September 2025 T1 Al Leak Detection Devices 24C-WT-R03 2024 50,000 50,000 - 50,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates 1.1 Neff St Outlet Retrofit 1.4 + J.2 CLI-ECAs Studies 1.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2	2022 2022 2023 2023	383,617 76,216 73,840 300,000 456,123	•	808,617 76,216 73,840 300,000 456,123	10,505 4,173 23,105 1,420 61,117	798,112 72,043 50,735 298,580 395,006	No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to	2024 2024 2024 2024 2024	T3 T3 T2 T3
C.7 AMI Meter Reading 23C-IT-BC7 2023 95,756 95,756 54,244 41,512 No Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). J.2 Watermain Rplc (2 of 5) 2023 22C-WW-B73 2023 4,823,814 4,823,814 126,445 4,697,369 No Construction to begin in T2 2025 T2 New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 45,000 - 45,000 No Quote for work has been requested 2024 T3 2024 Water Master Plan 24C-WT-R02 2024 250,000 250,000 - 250,000 No To start in September 2025 T2 Al Leak Detection Devices 24C-WT-R03 2024 150,000 150,000 - 150,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates 1.1 Neff St Outlet Retrofit 1.4 + J.2 CLI-ECAs Studies 1.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3	2022 2022 2023 2023 2023	383,617 76,216 73,840 300,000 456,123	425,000	808,617 76,216 73,840 300,000 456,123 50,000	10,505 4,173 23,105 1,420 61,117	798,112 72,043 50,735 298,580 395,006 50,000	No No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate	2024 2024 2024 2024 2024 2024	T3 T3 T2 T3 T3 T3
L? All leak Detection Devices 24C-WT-R03 2024 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,75	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12	2022 2022 2023 2023 2023 2024	383,617 76,216 73,840 300,000 456,123	425,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000	10,505 4,173 23,105 1,420 61,117	798,112 72,043 50,735 298,580 395,006 50,000 200,000	No No No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2	2024 2024 2024 2024 2024 2024 2024	T3 T3 T2 T3 T3 T3 T3 T3
L? All leak Detection Devices 24C-WT-R03 2024 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,756 95,75	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13	2022 2022 2023 2023 2023 2024 2024	383,617 76,216 73,840 300,000 456,123 50,000	425,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000	10,505 4,173 23,105 1,420 61,117	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000	No No No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing	2024 2024 2024 2024 2024 2024 2025 2024	T3 T3 T2 T3 T3 T3 T3 T3 T3 T3
New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 - 45,000 - 45,000 No Quote for work has been requested 2024 T3 2024 Water Master Plan 24C-WT-R02 2024 250,000 - 250,000 No To start in September 2025 T2 Al Leak Detection Devices 24C-WT-R03 2024 150,000 150,000 - 150,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6	2022 2022 2023 2023 2023 2024 2024 2023	383,617 76,216 73,840 300,000 456,123 50,000	425,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000	10,505 4,173 23,105 1,420 61,117 - - -	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000	No No No No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T3 T3 T2 T3 T3 T2
New Hydrant - 2nd Concession 24C-RD-BH5 2024 45,000 - 45,000 - 45,000 No Quote for work has been requested 2024 T3 2024 Water Master Plan 24C-WT-R02 2024 250,000 - 250,000 No To start in September 2025 T2 Al Leak Detection Devices 24C-WT-R03 2024 150,000 150,000 - 150,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6	2022 2022 2023 2023 2023 2024 2024 2023	383,617 76,216 73,840 300,000 456,123 50,000	425,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000	10,505 4,173 23,105 1,420 61,117 - - -	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000	No No No No No No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work Project underway, 2/3 towers installed. Invoice has	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T3 T3 T2 T3 T3 T2
2024 Water Master Plan 24C-WT-R02 2024 250,000 - 250,000 No To start in September 2025 T2 AI Leak Detection Devices 24C-WT-R03 2024 150,000 - 150,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates 1.1 Neff St Outlet Retrofit 1.4 + J.2 CLI-ECAs Studies 1.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System C.7 AMI Meter Reading	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6	2022 2022 2023 2023 2023 2024 2024 2024	383,617 76,216 73,840 300,000 456,123 50,000 50,000	425,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000	10,505 4,173 23,105 1,420 61,117 - - - - 54,244	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000 41,512	No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly).	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T3 T3 T2 T3 T3 T2 T3 T3 T2
Al Leak Detection Devices 24C-WT-R03 2024 150,000 150,000 - 150,000 No Hydrants to be purchased and installed in Fall 2025 T1 Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System C.7 AMI Meter Reading J.2 Watermain Rplc (2 of 5) 2023	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6 23C-IT-BC7	2022 2022 2023 2023 2023 2024 2024 2023 2023	383,617 76,216 73,840 300,000 456,123 50,000 50,000 95,756 4,823,814	425,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000 95,756 4,823,814	10,505 4,173 23,105 1,420 61,117 - - - - 54,244	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000 41,512 4,697,369	No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). Construction to begin in T2	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T3 T2 T3 T3 T2 T3 T3 T2 T2 T2
Satellite Imagery 24C-WT-R04 2024 50,000 50,000 - 50,000 No Work scheduled for Fall 2025 T1	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System C.7 AMI Meter Reading J.2 Watermain Rplc (2 of 5) 2023 New Hydrant - 2nd Concession	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6 23C-IT-BC7 22C-WW-B73 24C-RD-BH5	2022 2022 2023 2023 2023 2024 2024 2023 2023	383,617 76,216 73,840 300,000 456,123 50,000 50,000 95,756 4,823,814	425,000 200,000 100,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000 95,756 4,823,814 45,000	10,505 4,173 23,105 1,420 61,117 - - - - 54,244 126,445	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000 41,512 4,697,369 45,000	No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). Construction to begin in T2 Quote for work has been requested	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T3 T2 T3 T3 T2 T3 T2 T3 T3
	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System C.7 AMI Meter Reading J.2 Watermain Rplc (2 of 5) 2023 New Hydrant - 2nd Concession 2024 Water Master Plan	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6 23C-IT-BC7 22C-WW-B73 24C-RD-BH5 24C-WT-R02	2022 2022 2023 2023 2023 2024 2024 2023 2023	383,617 76,216 73,840 300,000 456,123 50,000 50,000 95,756 4,823,814	425,000 200,000 100,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000 95,756 4,823,814 45,000 250,000	10,505 4,173 23,105 1,420 61,117 - - - 54,244 126,445 -	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000 41,512 4,697,369 45,000 250,000	No	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). Construction to begin in T2 Quote for work has been requested To start in September	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T2 T3 T2 T3 T3 T2 T3 T3 T2 T2 T2 T2 T3 T3 T2
2025 Wtmain Replacement Design	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System C.7 AMI Meter Reading J.2 Watermain Rplc (2 of 5) 2023 New Hydrant - 2nd Concession 2024 Water Master Plan Al Leak Detection Devices	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6 23C-IT-BC7 22C-WW-B73 24C-RD-BH5 24C-WT-R02 24C-WT-R03	2022 2022 2023 2023 2023 2024 2024 2023 2023	383,617 76,216 73,840 300,000 456,123 50,000 50,000 95,756 4,823,814	200,000 100,000 250,000 150,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000 95,756 4,823,814 45,000 250,000 150,000	10,505 4,173 23,105 1,420 61,117 - - - 54,244 126,445 - -	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000 41,512 4,697,369 45,000 250,000 150,000	No N	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). Construction to begin in T2 Quote for work has been requested To start in September Hydrants to be purchased and installed in Fall	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T2 T3 T2 T3 T3 T2 T3 T3 T2 T1
	Rates I.1 Neff St Outlet Retrofit I.4 + J.2 CLI-ECAs Studies I.6 Storm Pond Cleaning & Mtnc H.1 Storm Outlet Backflow Ctr H.2 Storm Inventory and Condit H.3 Coastal Engineering Svcs Master Servicing Plan Flow Monitoring Program C.6 WT/WW Digital System C.7 AMI Meter Reading J.2 Watermain Rplc (2 of 5) 2023 New Hydrant - 2nd Concession 2024 Water Master Plan Al Leak Detection Devices Satellite Imagery	22C-SS-B67 22C-SS-B69 23C-SS-BH1 23C-SS-BH2 23C-SS-BH3 24C-SS-R12 24C-SS-R13 23C-IT-BC6 23C-IT-BC7 22C-WW-B73 24C-RD-BH5 24C-WT-R02 24C-WT-R03 24C-WT-R04	2022 2022 2023 2023 2023 2024 2024 2023 2023	383,617 76,216 73,840 300,000 456,123 50,000 50,000 95,756 4,823,814	200,000 100,000 250,000 150,000 50,000	808,617 76,216 73,840 300,000 456,123 50,000 200,000 100,000 50,000 95,756 4,823,814 45,000 250,000 150,000 50,000	10,505 4,173 23,105 1,420 61,117 - - - 54,244 126,445 - -	798,112 72,043 50,735 298,580 395,006 50,000 200,000 100,000 50,000 41,512 4,697,369 45,000 250,000 150,000 50,000	No N	Construction to be completed in Summer Project ongoing Report to be completed in Summer Contract Underway working with Bob Robinson. 75% Zoom complete. CCTV Scheduled to start Joe to meet with Alana, Laura to retain consultant to investigate Project to begin in T2 AMG work ongoing Determining scope of work Project underway, 2/3 towers installed. Invoice has been sent to be corrected (it was coded incorrectly). Construction to begin in T2 Quote for work has been requested To start in September Hydrants to be purchased and installed in Fall Work scheduled for Fall	2024 2024 2024 2024 2024 2024 2025 2024 2024	T3 T3 T2 T3 T3 T3 T3 T2 T3 T2 T3 T3 T2 T3 T2 T1 T1

2026 Wtmain Replacement Design	24C-WT-R06	2024		465,000	465,000	-	465,000	No	RFP being drafted	2025	T2
I.1 Sanitary Sewer Lining	23C-WW-BI1	2023	479,709		479,709	471,455		Yes	8,254 Project completed	2024	T1
I.3 Omer Sanitary Pipe Investi	23C-WW-BI3	2023	111,474		111,474	101,863	9,611	No	90% complete	2024	T2
J.5 Clarke Area inflow reduction	22C-WW-B72	2022	591,742		591,742	77,850	513,892	No	Flow monitoring in progress Lateral launches in progres	/11/4	Т3
#A Stormwater Mgmt Strategy	22C-WW-R06	2022	160,175		160,175	12,740	147,435	No	Investigations ongoing	2025	T2
#B Investigation & Remediation	22C-WW-R07	2022	156,570		156,570	-	156,570	No	80% complete	2024	Т3
#D Pollution Prevention	22C-WW-R09	2022	58,650		58,650	57,858	792	No	80% Complete	2024	Т3
CIPP Wastewater Relining	24C-WW-BI1	2024	10,000,000		10,000,000	14,621	9,985,379	No	Project underway	2025	Т3
Wet Weather Management	24C-WW-R07	2024		550,000	550,000	-	550,000	No	In progress	2025	T2
Flow Monitoring Program	24C-WW-R08	2024		175,000	175,000	-	175,000	No	Ongoing. 30% Complete	2025	T2
CCTV Gaps (2024)	24C-WW-R09	2024		325,000	325,000	-	325,000	No	80% Complete	2024	Т3
P1-3 Area Manhole Scans	24C-WW-R10	2024		150,000	150,000	-	150,000	No	20% Complete	2025	T2
Lateral Launches	24C-WW-R11	2024		650,000	650,000	-	650,000	No	Ongoing	2025	T2
Subtotal for Rates			17,912,685	3,765,000	21,677,685	1,017,394	20,652,037		8,254		
Grand TOTAL			36,054,124	5,117,800	41,171,924	3,045,232	37,238,761		887,931		